

Report No: 30 (03/19/18 - 03/23/18)
Prepared by: Kalee Erickson
Average Temperature: 53°F
Week's Precipitation: 0.18"
Weekly Craftperson Count: 25

OWNER

Riverview Retirement Community
1801 East Upriver Drive
Spokane, WA 99207
509.482.8100
www.riverviewretirement.org

**GENERAL
CONTRACTOR/
CONSTRUCTION
MANAGER**

Bouten Construction Company
627 North Napa Street
Spokane, WA 99220
509.535.3531
www.boutenconstruction.com

ARCHITECT

NAC Architecture
1203 West Riverside Avenue
Spokane, WA 99201
509.838.8240
www.nacarchitecture.com



KC Charles roughing-in vent lines above ceiling



LAC Drywall framing interior walls



Summit Electric roughing-in conduit above ceiling



LAC Drywall installing InSoFast insulation to exterior walls

Upcoming Construction Activity

- Interior wall framing and mechanical, electrical and plumbing rough-in will be ongoing.
- Exterior weather barrier and InSoFast insulation will be complete this week.
- Window flashing install will take place next week.