

Report No: 34 (04/23/18 - 04/27/18)
Prepared by: Kalee Erickson
Average Temperature: 75°F
Week's Precipitation: 0.00"
Weekly Craftperson Count: 25

OWNER

Riverview Retirement Community
1801 East Upriver Drive
Spokane, WA 99207
509.482.8100
www.riverviewretirement.org

**GENERAL
CONTRACTOR/
CONSTRUCTION
MANAGER**

Bouten Construction Company
627 North Napa Street
Spokane, WA 99220
509.535.3531
www.boutenconstruction.com

ARCHITECT

NAC Architecture
1203 West Riverside Avenue
Spokane, WA 99201
509.838.8240
www.nacarchitecture.com



LAC Drywall installing cement board in the showers for tile



Summit Electric is fire caulking above-ceiling in Zone 2



LAC Drywall is taping and finished resident rooms in Zone 2



Specialty Insulation insulating water piping

Upcoming Construction Activity

- Resident rooms in the East part of Zone 2 will be ready for paint.
- Drywall installation in the West part of Zone 3 resident rooms will begin.
- Courtyard sitework will begin next week.