

Report No: 09 (10/09/17 - 10/13/17)  
Prepared by: Kalee Erickson  
Average Temperature: 55°F  
Week's Precipitation: 0.31"  
Weekly Craftperson Count: 15

**OWNER**

**Riverview Retirement Community**  
1801 East Upriver Drive  
Spokane, WA 99207  
509.482.8100  
www.riverviewretirement.org

**GENERAL  
CONTRACTOR/  
CONSTRUCTION  
MANAGER**

**Bouten Construction Company**  
627 North Napa Street  
Spokane, WA 99220  
509.535.3531  
www.boutenconstruction.com

**ARCHITECT**

**NAC Architecture**  
1203 West Riverside Avenue  
Spokane, WA 99201  
509.838.8240  
www.nacarchitecture.com



*Avista crew installing new gas line*



*Lance Pounder bedding gas line with sand*



*Lance Pounder crew make new sewer line tie-in*



*Summit Electric pulled in new wires for the generator power*

**Upcoming Construction Activity**

- New gas line has been re-routed and back filled. The switchover will be made on Monday.
- Excavation for the East stair will begin next week.
- Staking for the new Memory Care building will begin next week.